

Lodge 2399 Expansion Project Update

November 13, 2024

In the New Restrooms:

1. Toilets in Men's room set.
2. 3 of 5 in Ladies Room set.
3. Fixtures installed in sinks.
4. Family restroom tile walls set.
5. 6 sprinkler heads relocated per plans. 2 heads capped off per plans.
6. Floor grouting continues in the restrooms.
7. Certificate from the City to occupy to be received next week.

In the Dining Area:

1. 5 light fixtures installed over ramp.
2. 50% of dining room plank flooring installed.

Friday completion still on track.

Outside:

1. Concrete slab to be poured within the next week.
2. Steel for the building to arrive by end of the year (Tentative).

